

Pkg No.	Package Description	Notes	Status	RFQ due out	Delivery to Site	Supplier Name
PK001a	Survey - Early Works	Completed	complete	12-Apr-21	14-May-21	Minstaff Survey
PK001b	Survey - Permanent Works	Completed	complete	31-May-21	02-Jul-21	Minstaff Survey
PK001c	Tunnelling Geotech Support		cancelled	14-Jan-22	17-Feb-22	
PK001d	Site Wide Certification (Schedule K) Services		cancelled	18-Jan-22	28-Feb-22	
PK001e	Tunnel Designer CPS	Completed	complete	20-Apr-22	31-May-22	NOMA
PK002a	SE - Site Offices & Amenities (Hire)	Completed	complete	04-May-21	07-Jun-21	ATCO
PK002b	SE - Dome Shelters	Completed	complete	16-Jun-21	31-Aug-21	Container Domes Australia
PK002c	SE - Container Purchase	Completed	complete	27-Apr-21	31-May-21	Royal Wolf
PK002d	SE - Site Septic Waste System	Completed	complete	04-May-21	07-Jun-21	O'Connells Plumbing
PK002e	SE - Site Electrical	Completed	complete	04-May-21	07-Jun-21	Jaysell
PK003a	SE - Power & Services	Completed	complete	04-May-21	07-Jun-21	Coates
PK003b	Temporary Power & Communications	Completed	complete	03-Sep-21	23-Nov-21	PBE Rutherford
PK003c1	SE - Lighting (Supply Only)	Completed	complete	30-Nov-21	15-Jan-22	Mega Electrical
PK003c2	SE - Lighting (Installation)	Completed	complete	14-Dec-21	15-Jan-22	Mega Electrical
PK003d	HV Auditor Services - Temp Works	Completed	complete	28-Sep-21	31-Oct-21	Jantec PTY LTD
PK004	Fencing - Permanent	Completed	complete	17-May-22	01-Aug-22	Secure Fence
PK005	Concrete Supply & Aggregate Processing	Completed	complete	01-Jun-21	05-Jul-21	Holcim
PK006a	FRP - Site Wide	Completed	complete	12-May-22	13-Jul-22	Konform
PK006a1	FRP of Intake Shafts		cancelled	30-Aug-23	31-Oct-23	
PK006a2	FRP of Tailrace and Portal		cancelled	30-Aug-23	31-Oct-23	
PK006a3	FRP Underground		not started	30-Aug-23	31-Oct-23	
PK006b	Dumping Platform FRP & Substation Fences	Completed	complete	28-Dec-21	28-Feb-22	
PK006c	Specialist formwork and falsework	Completed	complete	30-Jan-23	09-May-23	Unispan/Acrow
PK006d	Formwork Supply (Powerhouse)		cancelled	20-Jul-23	01-Nov-23	
PK006e	Emergency Rescue Winch		cancelled	28-Feb-23	10-Jun-23	
PK007a	Eldridge Pit & MAT Portal Slope Stabilization	Completed	complete	30-Jun-21	24-Aug-21	Geovert
PK007a1	Eldridge Pit Stabilisation Stage 2	Variation to Geovert	in progress	09-Aug-23	01-Oct-23	
PK007a2	Hire of equipment from Alfasi	Completed	complete	30-Jun-21	24-Aug-21	Alfasi
PK007a3	Eldridge Pit Stabilisation stage 2		cancelled	16-Jun-23	20-Jul-23	
PK007b	Reinforcement Supply	Completed	complete	09-Jun-22	13-Jul-22	ARC
PK007c1	Rockbolt Supply (MAT)	Completed	complete	10-Sep-21	23-Nov-21	Jenmar Australa
PK007c2	Rockbolt Supply (Powerhouse?)	Completed	complete	20-Apr-22	01-Jul-22	DSI
PK007d	Service Pipes	Completed	complete	12-Aug-21	15-Sep-21	JHG Metro tunnel
PK007d1	Service Pipes - Haulage	Completed	complete	12-Aug-21	15-Sep-21	Land Transport
PK007e	Rockbolts - Stage 2		cancelled	27-Sep-22	31-Oct-22	
PK008a	Labour Hire - Indigenous	Completed	complete	23-May-22	01-Jul-22	ATW
PK008b	Labour Hire - General		cancelled	10-Oct-22	11-Nov-22	
PK008c	Labour Hire - Tunnelling	Completed	complete	28-Jun-22	31-Jul-22	Austunnel
PK009	MAT Wedge blasting and Shotfirer	Completed	complete	14-Sep-21	18-Oct-21	Blastcon
PK010	Fuel Supply	Completed	complete	27-May-21	30-Jun-21	Maranos Fuel
PK011	Site Security systems - Site and underground access		on hold		23-Mar-22	
PK012	Waste Management	Completed	complete	26-Jan-22	01-Mar-22	MAMS
PK013	Consultants		cancelled	28-Sep-21	31-Oct-21	
PK013a	ICSA - Startup Mgr	Completed	complete	05-Apr-21	07-May-21	LRL Contractors Pty Ltd
PK013aa	Claims Management	Completed	complete	27-Sep-23	31-Oct-23	Robinswood Partners
PK013ab	Design Management / Methodology / Construction planning services	Completed	complete	27-Sep-23	31-Oct-23	Ediom
PK013b	ICSA - Hydrotech	Completed	complete	10-May-21	11-Jun-21	Hydrotech Consulting
PK013c	ICSA - AC Power	Completed	complete	10-May-21	11-Jun-21	AC Power Engineering
PK013d	DJV (GHD & Mott MacDonald)	Completed	complete	22-Apr-21	26-May-21	GHD
PK013e	Norconsult	Completed	complete	22-Apr-21	26-May-21	Norconsult
PK013f	Flora / Fauna	Completed	complete	04-May-21	07-Jun-21	AWEC
PK013g	Journey Management	Completed	complete	04-May-21	07-Jun-21	Helix Solutions Group
PK013h	Temporary Works Design for hardstand and water supply	Completed	complete	12-May-21	15-Jun-21	Bonacci
PK013i	Temporary Ventilation Design and Modelling	Completed	complete	10-Jun-21	14-Jul-21	Entech
PK013j	Occupational Hygienist	Completed	complete	26-Jan-22	01-Mar-22	CGC
PK013k	Soil Testing - Site Establishment	Completed	complete	12-Aug-21	15-Sep-21	Earth Test
PK013l	Earthing Temporary Power	Completed	complete	12-Aug-21	15-Sep-21	Safe Earth
PK013m	3rd party inspection of scale model testing	Completed	complete	12-Aug-21	15-Sep-21	West Glen
PK013n	Blast documentation	Completed	complete	12-Aug-21	15-Sep-21	Blastcon
PK013o	Wises Dam RFQ planning	Completed	complete	12-Aug-21	15-Sep-21	Construction Engineers Australia
PK013p	OEM Install & Comm Support	Completed	complete	04-Oct-22	06-Nov-22	WestGlen
PK013q	Building Certification	Completed	complete	27-Sep-22	31-Oct-22	Certis
PK013r	EDG Tip Head Stability Assessment	Completed	complete	27-Sep-22	31-Oct-22	EDG Consulting
PK013s	Powerhouse blast design and analysis	Completed	complete	26-Jul-22	26-Aug-22	
PK013t	QS Remeasure Services	Completed	complete	27-Sep-22	31-Oct-22	Lewis Woolcott Pty Ltd
PK013u	UG Excavation Optimisation	Completed	complete	27-Sep-22	31-Oct-22	Deswik Mining Consultants
PK013v	3rd party Audit / Inspection services	Completed	complete	12-Jul-22	15-Aug-22	Bureau Veritas
PK013w	Temp Ballast Design	Completed	complete	12-Jul-22	15-Aug-22	ADG Consulting Group
PK013x	Head Contract claims support	Completed	complete	27-Sep-23	31-Oct-23	KPS
PK013y	Review Tunnel & Powerhouse Excavation	Completed	complete			
PK013z	Detailed Modelling	Completed	complete	28-Mar-23	30-Apr-23	
PK014	Quarry Supply		cancelled	31-May-21	02-Jul-21	
PK015a	Structural Steel Supply	Pending Award	in progress	27-Apr-23	01-Nov-23	
PK015b	Access Ladderway - Escape Stair Towers Fabrication, Supply and Install?	Pending Award	in progress	07-Sep-23	28-Feb-24	
PK015c	Pressure Tunnels (Penstocks) and Tailrace Transition Steel Fabrication	Completed	complete	15-Jul-22	16-Feb-23	Thornton Engineering
PK015d	Penstock Steel Plate Supply		cancelled	21-Oct-22	16-Feb-23	
PK016	Mobile Crane Hire	Completed	complete	30-Nov-21	01-Jan-22	Universal Crane Hire
PK016b	Shaft Fitout Crane	Pending Award	in progress	01-Aug-23	01-Oct-23	
PK016c	Crawler & Shaft Service Crane Hire	Completed	complete	27-Apr-23	31-May-23	Universal Cranes
PK017	Plant Hire		cancelled	28-Sep-21	31-Oct-21	
PK017a	Concrete Pumping	Completed	complete	23-Aug-22	24-Sep-22	Meales
PK017a1	Concrete Pumping	Completed	complete	21-Jul-23	30-Nov-23	Meales
PK017b	Plant Maintenance and Repair		cancelled	28-Sep-21	31-Oct-21	
PK017c1	Site Vehicles - Interim and adhoc hire	Completed	complete	12-May-21	15-Jun-21	JHG
PK017c2a	Site Vehicles - Purchase of 6 HILUX (NEW)	Completed	complete	29-Jul-21	01-Sep-21	Southside Toyota
PK017c2b	Site Vehicles - Purchase of 6 HILUX (Used)	Completed	complete	13-Aug-21	16-Sep-21	Entire Fleet Solutions
PK017c3	Site Vehicles - 5 TROOP Vehicles	Completed	complete	29-Jul-21	01-Sep-21	Entire Fleet Solutions
PK017c4	Site Vehicles - Buses	Completed	complete	29-Jul-21	01-Sep-21	Entire Fleet Solutions
PK017d	Plant hire - Dam Embankments		cancelled	18-Mar-22	12-May-22	
PK017e	Plant hire - Tunnels & SMP		cancelled	21-Jun-21	15-Oct-21	
PK017f	Plant hire - Bolwarra	Completed	complete	12-May-21	15-Jun-21	Bolwarra Enterprises
PK017g	Plant - Capex		cancelled	29-Jul-21	01-Sep-21	
PK017g1	Plant - Capex (CYP)	Completed	complete	16-Jun-21	20-Jul-21	CYP Melbourne (S440k)
PK017g1a	Plant - Capex (CYP) R&M	Completed	complete	02-Aug-21	03-Sep-21	Dieci Australia
PK017g2	Plant - Capex (Alfasi)	Completed	complete	16-Jun-21	20-Jul-21	Alfasi
PK017g3	Plant - Capex (Deci)	Completed	complete	16-Jun-21	20-Jul-21	Dieci Australia
PK017g4	Plant - Capex (Robodril)	Completed	complete	16-Jun-21	20-Jul-21	Robodril
PK017g5	Plant - Capex (Epiroc)	Completed	complete	16-Jun-21	20-Jul-21	Epiroc
PK017g6	Plant - Air Compressors	Completed	complete	17-Aug-21	20-Sep-21	CAPS Australia Pty Ltd
PK017g7	Plant - 4x4 Trucks	Completed	complete	17-Aug-21	20-Sep-21	CYP
PK017g8	Plant - UG Refuge chamber	Completed	complete	29-Dec-21	01-Feb-22	Boz Group
PK017g9	Plant - CAPEX (Rozelle Interchange - Shotcrete Rig)	Completed	complete	29-Dec-21	01-Feb-22	JHCPB JV Rozelle Interchange
PK017h	Plant - Wet Hire	Completed	complete	11-Jun-21	15-Jul-21	Bolwarra Enterprises
PK017h5	Plant - Wet Hire - Site Establishment, Access Roads, and Portal Pad	Completed	complete	16-Jun-21	20-Jul-21	Maas
PK017h6a	Plant - Wet Hire - Trial Embankment	Completed	complete	28-Sep-21	31-Oct-21	MAAS
PK017h6b	Plant - Wet Hire - Trial Embankment	Completed	complete	28-Sep-21	31-Oct-21	Bolwarra Enterprises
PK017h6c	Plant - Wet Hire - Trial Embankment	Completed	complete	28-Sep-21	31-Oct-21	Coates
PK017h6d	Plant - Screening Plant	Completed	complete	28-Oct-21	01-Dec-21	Egans Group
PK017h7	Plant - Wet Hire - Removal of Cofferdam and Site tidy up works		not started	09-May-24	12-Jun-24	
PK017i1	Plant - Dry Hire (Pit Portal)	Completed	complete	16-Jun-21	20-Jul-21	Pit n Portal
PK017i2	Powerhouse Benching	Completed	complete	14-Mar-23	01-May-23	Pit n Portal
PK017i3	Plant - Dry Hire (Normet)	Completed	complete	28-Sep-21	31-Oct-21	Normet
PK017i4	Access Equipment (Dry Hire)		not started	12-Oct-23	15-Nov-23	
PK017j	Plant - Grout Pump purchase	Completed	complete	29-Aug-23	01-Oct-23	MCD Singapore
PK017k	Plant - Grout Pump purchase	Completed	complete	29-Jun-21	02-Aug-21	Robodril
PK017l	Tunnel Invert	Completed	complete	21-Jul-23	30-Nov-23	
PK018	Crash Barriers Supply		on hold	16-May-22	15-Jul-22	
PK019	Signage		cancelled	26-May-21	29-Jun-21	
PK020a	Wises Pit Dam Liner Selection Services	Completed	complete	13-Apr-21	15-May-21	Fabtech
PK020b	HDPE Liner Supply & Install	Completed	complete	02-Nov-21	25-Jul-22	Meritt Lining Systems
PK020c	Intake Canal Ground Support	Pending Award	in progress	28-Jun-23	01-Aug-23	
PK020d	Screed Preparation Works	Completed	complete	27-Sep-23	31-Oct-23	Millcon
PK021	Industrial Hoist (D&I)	Pending Award	in progress	21-Sep-23	28-Feb-24	
PK022a	Overhead monorail Hoists 2x 10t- DTG niche		not started	31-Oct-23	30-Jun-24	
PK022b	Overhead Crane - Surface Workshop		cancelled	06-Feb-24	01-Jun-24	
PK022c	Overhead Crane - Construction in Cavern (30t temp crane)		cancelled	29-Mar-22	28-Nov-22	
PK022d	Overhead Crane - Main Cavern (225t)	Completed	complete	01-Aug-23	01-Jun-24	Eilbeck
PK022e	OHC Rail Beam Anchors	Pending Award	in progress	20-May-22	30-Jun-23	
PK022f	Crane Rail Beam Anchors	Completed	complete	20-May-22	31-Oct-22	DSI
PK022g	HV & Cable Brackets	Pending Award	not started	07-Sep-23	28-Feb-24	
PK023	Earthworks Packages		cancelled	20-Dec-21	21-Jan-22	
PK023a	Dam Construction (inc Fuel)		cancelled	26-Jan-22	12-May-22	
PK023b	Dam Embankments	Completed	complete	03-Feb-22	23-Mar-22	MAAS
PK023c	Surface Blasting		cancelled	01-Mar-22	02-Apr-22	
PK023d	Access Roads		cancelled	25-May-21	19-Jul-21	
PK023e	Dam Spillway Penstock	Completed	complete	20-Sep-22	28-Jan-23	AWMA Water Control
PK024	Spillway Headwall Trash Rack	Completed	complete	21-Apr-23	31-Jul-23	
PK024a	Explosives Supply	Completed	complete	01-Jul-21	01-Oct-21	JohnEx
PK024b	Grout for anchor		cancelled	28-Sep-21	31-Oct-21	
PK024c	PU for Anchor		cancelled	28-Sep-21	31-Oct-21	
PK024d	Accelerator for shotcrete		cancelled	28-Sep-21	31-Oct-21	
PK024e	Tunnel service pipe supports		cancelled	28-Sep-21	31-Oct-21	
PK024f	Tunnel Knockout line Ventilation bags		cancelled	28-Sep-21	31-Oct-21	
PK024g	Valves, Outlets and Hoses		cancelled	28-Sep-21	31-Oct-21	
PK025	Tunnelling Packages		cancelled	28-Sep-21	31-Oct-21	
PK025a	Raise boring shaft	Completed	complete	02-Mar-22	28-Jun-22	Pybar
PK025b	Long hole drilling		cancelled	28-Sep-23	01-Nov-23	
PK025c	Drill consumables	Completed	complete	09-May-22	01-Jul-22	LHS Rocktools
PK025d	Geotechnical Investigation Drilling	Completed	complete	15-Jun-21	19-Jul-21	Mulligans Geotechnical
PK025e	Ventshaft / Cable shaft presink	Completed	complete	29-Mar-22	01-May-22	Caporn
PK025f	Vent / Cable shaft Crane		cancelled	18-Apr-23	01-Jul-23	
PK025g	Shaft Shotcrete Lining	Pending Award	in progress	19-Jun-23	21-Jul-23	
PK026	E&I Packages		cancelled	18-Oct-22	21-Nov-22	
PK026a	Security Systems - (S&I)		not started	04-Aug-23	30-Nov-23	
PK026b	BOP / SCADA Controls and install OEM SCADA (Supply of BOP SCADA and Controls including PLC.) (Software)	Variation to Andritz	in progress	24-Aug-23	10-Apr-24	
PK026c	Electrical, COMMS and Control Cabling - Project Wide		not started	21-Sep-23	31-Jan-24	
PK026d	Site wide Ancillary Power Distribution incl install 2.5MVA surface transformer - Installation on site - Part of electrical install portion of works (excluding Andritz).		cancelled	07-Feb-23	18-Nov-23	
PK027	E&I Consumables		cancelled	29-Dec-22	01-Feb-23	
PK027a	OEM electrical, cabling, controls, protection, instruments secondary earthing, SCADA installation and commissioning package (underground Cavern works)		cancelled	21-Dec-23	10-Jul-24	
PK027b	Cable Support Systems, supply & install -BOP complete systems -OEM supply support systems only and and install both support and cable trays - Supply & Design Only - Self Install		in progress	10-Aug-23	28-Feb-24	
PK027c	Power Cables		cancelled	16-Aug-22	31-Oct-22	
PK027d	Lights and Fittings		in progress	16-Nov-23	28-Feb-24	